

1 BILL NO. S-83-05-10

2 SPECIAL ORDINANCE NO. S-

96-83

3 AN ORDINANCE approving Change Order  
4 No. 1, Resolution #5942-82, 1982  
5 Flood Damage, Dwenger Ave., with  
6 Brooks Construcion in connection  
7 with the Board of Public Works.

8 NOW, THEREFORE, BE IT ORDAINED BY THE COMMON COUNCIL OF  
9 THE CITY OF FORT WAYNE, INDIANA:

10 SECTION 1. That Change Order No. 1, Resolution No.  
11 5942-82, 1982 Flood Damage, Dwenger Ave., with Brooks Construc-  
12 tion Company, in connection with the Board of Public Works for:


13 necessity for change on this project: Res.  
14 5942-82 was bid 7/14/82. The Special Pro-  
15 visions and Contract stated that work start  
16 immediately and be completed by 9/30/82 with  
17 a \$100.00/day fine for failure to comply.  
18 Due to extensive sewer work in the area ne-  
cessitated by flood damage, work had to be  
delayed for a full year. In this time frame,  
asphalt price increased 10.1%, wages and  
benefits 13.3% and gas price for drying aggre-  
gate 23.5%, thus justifying this Contract  
price increase. Item 12 "Holes for underseal"  
was not included in the original Estimate of  
Quantities but is required to underseal the  
pavement;

19 involving a net increase in the amount of Five Thousand Eleven  
20 and 90/100 Dollars (\$5,011.90) all as more particularly set  
21 forth in the specifications, and which is on file with the Office  
22 of the Board of Public Works, and is by reference incorporated  
23 herein, made a part hereof and is hereby in all things ratified,  
24 confirmed and approved.

25 SECTION 2. That this Ordinance shall be in full force  
26 and effect from and after its passage and any and all necessary  
27 approval by the Mayor.

28   
29 Councilmember

30 APPROVED AS TO FORM  
31 AND LEGALITY

32   
33 Bruce O. Boxberger, City Attorney

Read the first time in full and on motion by Scruggs, seconded by Lisa Quinto, and duly adopted, read the second time by title and referred to the Committee City Utilities (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on \_\_\_\_\_, 19\_\_\_\_, at \_\_\_\_\_ o'clock \_\_\_\_ M., E.S.T.

DATE: 5-10-83

Madeline Colloff  
CITY CLERK

Read the third time in full and on motion by Scruggs, seconded by Lisa Quinto, and duly adopted, placed on its passage. PASSED (LOST) by the following vote:

	<u>AYES</u>	<u>NAYS</u>	<u>ABSTAINED</u>	<u>ABSENT</u>	<u>TO-WIT:</u>
<u>TOTAL VOTES</u>	<u>9</u>	_____	_____	_____	_____
<u>BRADBURY</u>	<u>✓</u>	_____	_____	_____	_____
<u>BURNS</u>	<u>✓</u>	_____	_____	_____	_____
<u>EISBART</u>	<u>✓</u>	_____	_____	_____	_____
<u>GiaQUINTA</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHMIDT</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHOMBURG</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCRUGGS</u>	<u>✓</u>	_____	_____	_____	_____
<u>STIER</u>	<u>✓</u>	_____	_____	_____	_____
<u>TALARICO</u>	<u>✓</u>	_____	_____	_____	_____

DATE: 5-24-83

Sandra E. Kennedy  
- CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (ZONING MAP) (GENERAL) (ANNEXATION) (SPECIAL)

(APPROPRIATION) ORDINANCE

(RESOLUTION) NO. 196-83

on the 24th day of May, 1983.

ATTEST:

(SEAL)

Sandra E. Kennedy  
CITY CLERK

Ray - A. E. Bork  
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 25th day of May, 1983, at the hour of 11:30 o'clock PM, E.S.T.

Sandra E. Kennedy  
CITY CLERK

Approved and signed by me this 26th day of May, 1983, at the hour of 9 o'clock A M., E.S.T.

Win Moses, Jr.  
WIN MOSES, JR. - MAYOR

# CHANGE ORDER

Change Order No. 1  
 Project No. \_\_\_\_\_  
 Name of Project 1982 Flood Damage Dwenger Ave.

Resolution No. 5942-82  
 Board Order No. 101-82  
 Date April 8, 1983

By: Brooks Construction Co.  
 (Contractor)

*73-14-13*  
*4/20/83*

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Material		Decrease	Increase
12	200	Holes for Underseal	5.00		1,000.00
8	860	HAC Binder	19.06	16,391.60	
9	430	HAC Surface	22.43	9,644.90	
8	860	HAC Binder	22.17		19,066.20
9	430	HAC Surface	25.54		10,982.20
Total Decrease				26,036.50	
Total Increase					31,048.40
Net ( <del>Decrease</del> ) (Increase) Contract Price					5,011.90

The sum of \$ 5,011.90 is hereby (added to) (~~deducted from~~) the total contract price, and the final contract price shall be adjusted as follows:

Original Contract Price	\$ <u>46,534.14</u>
Current Contract Price Adjusted by Previous Change Order	\$ _____
New Contract Price Including this Change Order	\$ <u>51,546.04</u>

The time provided for completion in the contract for this project is (unchanged) (~~increased~~) (~~decreased~~) by 0 calendar days due to this Change Order. The date for completion of all work shall be Unchanged. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: Charles L. Anderson (Chief Street Engineer) Date 4/8/83

Accepted by: Robert L. Cash (Contractor) Date 4/10/83

Approved by: Carl E. Head (Director of Transportation) Date 4-11-83

Approved by: [Signature] (Owner) Date 4-20-83

Witnessed by: Bruce R. Collier  
Arthur Kennedy Date 4-20-83

Change Order No. 1  
Resolution No. 5942-82  
Board Order No. 101-82

REQUEST AND JUSTIFICATION FOR CHANGE

Necessity for change: This project was bid 7/14/82. The Special Provisions and Contract  
stated that work start immediately and be completed by 9/30/82 with a \$100.00/day fine for  
failure to comply. Due to extensive sewer work in the area necessitated by flood damage, work  
had to be delayed for a full year. In this time frame, asphalt price increased 10.1%, wages  
and benefits 13.3% and gas price for drying aggregate 23.5%, thus justifying this Contract  
price increase.

Item 12 "Holes for Underseal" was not included in the original Estimate of Quantities but  
is required to underseal the pavement.

Will proposed change alter size of the project? Yes \_\_\_\_\_ No X

If yes, explain: \_\_\_\_\_

Affect on operation and maintenance cost of this project: N/A

Richard Knappenberger  
Richard Knappenberger, Project Engineer

BILL NO. S-83-05-10

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON City Utilities TO WHOM WAS REFERRED AN  
ORDINANCE approving Change Order No. 1, Resolution #5942-82, 1982 Flood Damage,  
Dwenger Ave., with Brooks Constrction in connection with the Board of  
of Public Works

HAVE HAD SAID ORDINANCE UNDER CONSIDERATION AND BEG LEAVE TO REPORT  
BACK TO THE COMMON COUNCIL THAT SAID ORDINANCE DO PASS.

VICTURE L. SCRUGGS, CHAIRMAN

*Victore L. Scruggs*

SAMUEL J. TALARICO, VICE CHAIRMAN

*Samuel J. Talarico*

DONALD J. SCHMIDT

*D Schmidt*

MARK E. GIAQUINTA

*Mark E. GiaQuinta*

PAUL M. BURNS

*Paul M. Burns*

*Concurred 5-24-83*

*J. Kennedy*

DIGEST SHEET

6265

S-83-05-10

TITLE OF ORDINANCE Change Order #1, Res. #5942-82, 1982 Flood Damage  
Dwenger Ave.

DEPARTMENT REQUESTING ORDINANCE Board of Public Works

SYNOPSIS OF ORDINANCE The necessity for change on this project; Res. 5942  
.82 was bid 7/14/82. The Special Provisions and Contract stated that  
work start immediately and be completed by 9/30/82 with a \$100.00/day  
fine for failure to comply. Due to extensive sewer work in the area  
necessitated by flood damage, work had to be delayed for a full year.  
In this time frame, asphalt price increased 10.1%, wages & benefits  
13.3% and gas price for drying aggregate 23.5%, thus justifying this  
Contract price increase. Item 12 "Holes for underseal" was not included  
in the original Estimate of Quantities but is required to underseal the  
payment. Contractor is Brooks Construction Co.  
EFFECT OF PASSAGE Flood Damage Repair.

EFFECT OF NON-PASSAGE \_\_\_\_\_

MONEY INVOLVED (DIRECT COSTS, EXPENDITURES, SAVINGS) Increase of \$5,011.90

ASSIGNED TO COMMITTEE (PRESIDENT) \_\_\_\_\_